

**Project Status****ANDERSON COUNTY I-75**

PIN: 125064.00

NORTHBOUND EXIT RAMP 122-A AT SR-61(N CHARLES G SEVIERS BOULEVARD)-RAMP IMPROVEMENTS

Length - 0.3 (Ramp Improvements)

The engineering is underway.

**ANDERSON COUNTY SR-9 US-25W**

PIN: 122118.00

INTERSECTION AT SR-170

Length - 0.0 (Turn Lanes with Signal)

A contract for construction is scheduled to be let in the 1st Quarter Calendar Year 2019.

**ANDERSON COUNTY SR-9 US-25W**

PIN: 124128.00

BRIDGE OVER BULL RUN CREEK, LM 16.10 (IA)

Length - 0.1 (Bridge Replacement)

The engineering is scheduled to begin in the 1st Quarter Calendar Year 2019.

**ANDERSON COUNTY SR-61**

PIN: 124125.00

BRIDGE OVER BRUSHY CREEK, LM 3.98 (IA)

Length - 0.0 (Bridge Replacement)

The engineering is underway.

**ANDERSON COUNTY SR-170**

PIN: 124121.00

FROM SR-62 (OAK RIDGE HIGHWAY) TO SR-9 (US-25W, CLINTON HIGHWAY) (IA)

Length - 6.2 (Reconstruction)

The engineering is underway.

**ANDERSON COUNTY**

PIN: 121588.00

VARIOUS INTERSECTIONS IN OAK RIDGE

(Safety)

The engineering is underway.



**Project Status**

**ANDERSON COUNTY SR-9 US-25W**

**BRIDGE OVER CLINCH RIVER IN CLINTON, LM 10.71 (BRIDGE REPLACEMENT) LENGTH - 0.010**

CONTRACT NO.: CNS234  
LET TO CONTRACT: 8/17/2018  
CONTRACTOR: CHARLES BLALOCK & SONS, INC.  
BID PRICE : \$27,735,269.71  
EST. COMPLETION DATE: AUGUST, 2021

**ANDERSON COUNTY SR-9 US-25W**

**FROM NEAR LYNNWOOD STREET TO KNOX COUNTY LINE (RESURFACING) LENGTH - 5.940**

CONTRACT NO.: CNS220  
LET TO CONTRACT: 5/11/2018  
CONTRACTOR: APAC-ATLANTIC, INC.  
BID PRICE : \$1,749,959.50  
EST. COMPLETION DATE: OCTOBER, 2018

**ANDERSON COUNTY**

CONTRACT NO.: CNQ212  
LET TO CONTRACT: 4/1/2016  
CONTRACTOR: WILSON CONSTRUCTION GROUP LLC  
BID PRICE : \$74,000.00  
EST. COMPLETION DATE: OCTOBER, 2018



Project Status

**KNOX - BLOUNT COUNTIES I-140**

PIN: 124131.00

ITS EXPANSION FROM I-140 MM 2 TO SR-115 (US-129, ALCOA HWY., EXIT 11) (IA)  
Length - 9.2 (Intelligent Transportation System)  
The engineering is scheduled to begin in the 1st Quarter Calendar Year 2019.

**BLOUNT COUNTY SR-33 US-411**

PIN: 118422.00

INTERSECTION AT FOOTHILLS MALL DRIVE/MONTGOMERY LANE, LM 10.21  
Length - 0.3 (Intersection Improvements)  
The right-of-way and/or utility process is underway.

**BLOUNT COUNTY SR-35 US-411**

PIN: 113608.00

SEVIERVILLE ROAD(US-411/SR-35), FROM WASHINGTON STREET TO WALNUT STREET  
Length - 0.5 (Reconstruction)  
The engineering is underway.

**BLOUNT COUNTY SR-115 US-129BP**

PIN: 124754.00

FROM SR-73 (LAMAR ALEXANDER PKWY) TO SR-35 (HALL ROAD) (IA)  
Length - 2.9 (Reconstruction)  
The engineering is underway.

**BLOUNT COUNTY SR-115 US-129BP**

PIN: 118426.00

INTERSECTION AT SR-73 (US-321, W. LAMAR ALEXANDER PARKWAY), LM 11.32  
Length - 0.6 (Intersection Improvements and Signals)  
A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2018.

**BLOUNT COUNTY SR-115 US-129**

PIN: 101651.00

(RELOCATED ALCOA HIGHWAY), FROM HUNT ROAD INTERCHANGE, SOUTH OF AIRPORT ROAD TO EXISTING SR-115 AT SOUTH SINGLETON STATION ROAD  
Length - 5.5 (Location and Environmental Study)  
The environmental studies are complete.

**BLOUNT COUNTY SR-115 US-129**

PIN: 101651.01

(RELOCATED ALCOA HIGHWAY), FROM SR-35(HALL ROAD), SOUTH OF AIRPORT ROAD TO PROPOSED INTERCHANGE AT TYSON BOULEVARD (IA)  
Length - 1.5 (Widen)  
A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2018.



Project Status

**BLOUNT COUNTY SR-115 US-129**

PIN: 101651.02

(RELOCATED ALCOA HIGHWAY), FROM PROPOSED INTERCHANGE AT TYSON BLVD TO SR-162 (PELLISSIPPI PARKWAY) (IA)  
Length - 2.4 (Construction-New)  
The right-of-way and/or utility process is underway.

**BLOUNT COUNTY SR-115**

PIN: 101651.03

(RELOCATED ALCOA HIGHWAY), FROM SR-162(PELLISSIPPI PARKWAY) TO EXISTING SR-115 AT SOUTH SINGLETON STATION ROAD (IA)  
Length - 1.3 (Construction-New)  
The right-of-way and/or utility process is underway.

**BLOUNT - KNOX COUNTIES SR-115 US-129**

PIN: 100241.00

(ALCOA HIGHWAY), FROM I-140 (PELLISSIPPI PARKWAY) TO CHEROKEE TRAIL  
Length - 8.1 (Location and Environmental Study)  
The environmental studies are complete.

**BLOUNT - KNOX COUNTIES SR-115 US-129**

PIN: 124133.00

ITS EXPANSION FROM I-140 IN BLOUNT COUNTY TO CHEROKEE TRAILS IN KNOX COUNTY (IA)  
Length - 7.4 (Intelligent Transportation System)  
The engineering is scheduled to begin in the 4th Quarter Calendar Year 2018.

**BLOUNT COUNTY SR-115 US-129**

PIN: 100241.01

(ALCOA HIGHWAY), PELLISSIPPI PARKWAY TO SOUTH OF TOPSIDE ROAD. (IA)  
Length - 2.7 (Widen)  
The engineering is underway.

**BLOUNT COUNTY SR-162EXT**

PIN: 101423.00

(PELLISSIPPI PARKWAY), FROM SR-33 TO SR-73 (US-321) (IA)  
Length - 4.5 (Stage Construction-New)  
The engineering is underway.

**BLOUNT COUNTY SR-333**

PIN: 125014.00

FROM WRIGHT'S FERRY ROAD TO TVA LAB ROAD  
Length - 1.0 (Turn Lanes)  
The environmental studies are complete.



Project Status

**BLOUNT COUNTY SR-336**

PIN: 101725.02

MONTVALE STATION ROAD TO SR-73(LAMAR ALEXANDER PARKWAY) (IA)  
Length - 0.6 (Widen)  
The engineering is underway.

**BLOUNT COUNTY**

PIN: 125450.00

VARIOUS LOCAL ROADS IN BLOUNT COUNTY (LOCAL ROADS SAFETY INITIATIVE)  
(Safety)  
The planning report is complete.

**BLOUNT COUNTY SIA**

PIN: 120064.00

INDUSTRIAL ACCESS ROAD(CUSICK ROAD) SERVING ALUMINUM COMPANY OF AMERICA I  
ALCOA  
Length - 0.3 (Construction-New)  
A contract for construction is scheduled to be let in the 1st Quarter Calendar Year 2019.

**BLOUNT COUNTY SIA**

PIN: 123033.00

INDUSTRIAL ACCESS SERVING PROJECT PYTHON METEOR  
(Widen and Resurfacing)  
The engineering is underway.

**BLOUNT COUNTY SIA**

PIN: 124863.00

INDUSTRIAL ACCESS ROAD SERVING DENSO  
(Construction-New)  
The engineering is underway.

**BLOUNT COUNTY SIA**

PIN: 126711.00

ROBERT C. JACKSON DRIVE, FROM SR-73 (US-321, WEST LAMAR ALEXANDER PKWY) TO  
MIDDLE SETTLEMENTS ROAD  
(Widen and Resurfacing)  
The engineering is underway.

**KNOX - BLOUNT - SEVIER COUNTIES SR-71 US-441**

PIN: 124784.00

(CHAPMAN HWY), FROM NEAR BLOUNT AVENUE TO NEAR SR-338 (BOYDS CREEK HWY) IN  
SEYMOUR (IA)  
Length - 10.3 (Intersection Improvements and Signals)  
The engineering is underway.



**Project Status**

**LOUDON - BLOUNT COUNTIES SR-73 US-321**

PIN: 120536.00

FROM NEAR JACKSON BEND ROAD IN LOUDON COUNTY TO WEST OF BALDWIN ROAD IN BLOUNT COUNTY

Length - 9.1 (Miscellaneous Safety Improvements)

A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2018.



**Project Status**

**BLOUNT COUNTY SR-72  
FROM MONROE COUNTY LINE TO MONROE COUNTY LINE (RESURFACE & SAFETY) LENGTH - 1.510**

CONTRACT NO.: CNS170  
LET TO CONTRACT: 5/11/2018  
CONTRACTOR: APAC-ATLANTIC, INC.  
BID PRICE : \$259,797.09  
EST. COMPLETION DATE: OCTOBER, 2018

**BLOUNT COUNTY SR-73 US-321  
FROM SR-337 TO SEVIER COUNTY LINE (RESURFACING) LENGTH - 3.870**

CONTRACT NO.: CNS181  
LET TO CONTRACT: 5/11/2018  
CONTRACTOR: APAC-ATLANTIC, INC.  
BID PRICE : \$561,250.00  
EST. COMPLETION DATE: OCTOBER, 2018

**BLOUNT COUNTY SR-33  
FROM OLD KNOXVILLE PIKE TO EAST LINCOLN ROAD (INTERSECTION IMPROVEMENTS AND SIGNALS) LENGTH - 0.570**

CONTRACT NO.: CNS203  
LET TO CONTRACT: 5/11/2018  
CONTRACTOR: SOUTHERN CONSTRUCTORS, INC.  
BID PRICE : \$1,227,280.50  
EST. COMPLETION DATE: MAY, 2019



## Project Status

**KNOX - BLOUNT COUNTIES I-140**

PIN: 124131.00

ITS EXPANSION FROM I-140 MM 2 TO SR-115 (US-129, ALCOA HWY., EXIT 11) (IA)  
Length - 9.2 (Intelligent Transportation System)  
The engineering is scheduled to begin in the 1st Quarter Calendar Year 2019.

**BLOUNT - KNOX COUNTY SR-115 US-129**

PIN: 100241.00

(ALCOA HIGHWAY), FROM I-140 (PELLISSIPPI PARKWAY) TO CHEROKEE TRAIL  
Length - 8.1 (Location and Environmental Study)  
The environmental studies are complete.

**BLOUNT - KNOX COUNTY SR-115 US-129**

PIN: 124133.00

ITS EXPANSION FROM I-140 IN BLOUNT COUNTY TO CHEROKEE TRAILS IN KNOX COUNTY  
(IA)  
Length - 7.4 (Intelligent Transportation System)  
The engineering is scheduled to begin in the 4th Quarter Calendar Year 2018.

**KNOX COUNTY I-40**

PIN: 124440.00

INTERCHANGE AT I-275 (I-40 WESTBOUND APPROACH) (IA)  
Length - 0.7 (Modify Interchange)  
The engineering is scheduled to begin in the 1st Quarter Calendar Year 2019.

**KNOX COUNTY I-40**

PIN: 121441.00

INTERCHANGE AT SR-9/SR-168, EASTBOUND OFF-RAMP - EXIT 394(RAMP QUEUE  
PROJECT)  
Length - 0.9 (Safety)  
The engineering is underway.

**KNOX COUNTY I-75**

PIN: 124443.00

INTERCHANGE AT I-640/275 (SHARPS GAP) (IA)  
Length - 0.6 (Modify Interchange)  
The engineering is scheduled to begin in the 1st Quarter Calendar Year 2019.

**KNOX COUNTY I-75**

PIN: 124451.00

FROM NEAR SR-131 (NEAR EMORY ROAD) TO NEAR SR-170 (NEAR RACCOON VALLEY  
ROAD) (IA)  
Length - 5.1 (Reconstruction)  
The engineering is underway.





## Project Status

**KNOX COUNTY I-140**

PIN: 119730.00

(SR-162, PELLISSIPPI PARKWAY), WESTBOUND RAMP TO DUTCHTOWN ROAD  
(Intersection Improvements and Signals)  
A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2018.

**KNOX COUNTY I-275**

PIN: 124437.00

BRIDGE OVER I-275/ELM STREET (IA)  
Length - 0.0 (Bridge Replacement)  
The engineering is scheduled to begin in the 1st Quarter Calendar Year 2019.

**KNOX COUNTY I-640**

PIN: 119733.00

WESTBOUND EXIT RAMP AT MILLERTOWN PIKE (EXIT 8)  
Length - 0.3 (Ramp Improvements)  
The engineering is underway.

**KNOX COUNTY I-640**

PIN: 121619.00

INTERCHANGES AT MILLERTOWN PIKE AND WASHINGTON PIKE  
Length - 1.4 (Safety)  
The engineering is underway.

**KNOX COUNTY SR-1 US-11**

PIN: 101623.00

BRIDGE OVER SOUTHERN R/R, LM 19.47 IN KNOXVILLE (BROADWAY VIADUCT)  
Length - 0.2 (Bridge Replacement)  
A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2018.

**KNOX COUNTY SR-1 US-11**

PIN: 122323.00

INTERSECTION AT NORTH WATT ROAD AND SOUTH WATT ROAD IN FARRAGUT  
Length - 0.4 (Intersection Improvements and Signals)  
A contract for construction is scheduled to be let in the 1st Quarter Calendar Year 2019.

**KNOX COUNTY SR-1 US-70**

PIN: 124783.00

(KINGSTON PIKE), INTERSECTION AT SR-332 (NORTHSHORE DRIVE) (IA)  
Length - 0.2 (Intersection Improvements)  
The engineering is underway.



**Project Status**

**KNOX COUNTY SR-9 US-25W**

PIN: 120297.00

INTERSECTION AT SR-131 (RSAR)  
Length - 0.0 (Intersection Improvements and Signals)  
The right-of-way and/or utility process is underway.

**KNOX COUNTY SR-9 US-25W**

PIN: 110982.00

INTERSECTION AT WEST BEAVER CREEK DRIVE (RSAR)  
Length - 0.0 (Miscellaneous Safety Improvements)  
The engineering is underway.

**KNOX COUNTY SR-33**

PIN: 126972.00

(MAYNARDVILLE HIGHWAY) SIDEWALKS FROM DORIS CIRCLE TO LEDGERWOOD ROAD  
Length - 1.2 (Bicycles and Pedestrian Facility)  
The engineering is underway.

**KNOX COUNTY SR-62**

PIN: 121821.00

INTERSECTION AT OAK RIDGE HIGHWAY, SR-162 AND GEORGE LIGHT ROAD  
Length - 1.0 (Turn Lanes)  
The engineering is underway.

**KNOX COUNTY SR-62**

PIN: 124473.00

(OAK RIDGE HWY), FROM SR-131 TO SCHAAD ROAD (IA)  
Length - 4.2 (Widen)  
The planning document is underway.

**KNOX - SEVIER COUNTIES SR-71 US-441**

PIN: 115662.00

(CHAPMAN HIGHWAY), FROM EVANS ROAD TO BURNETT LANE  
Length - 0.9 (Turn Lanes)  
A contract for construction is scheduled to be let in the 1st Quarter Calendar Year 2019.

**KNOX COUNTY SR-71**

PIN: 119668.00

FROM SOUTH OF SIMPSON ROAD TO HENDRON CHAPEL ROAD LM 1.00 TO LM 1.98 IN  
KNOXVILLE  
Length - 1.0 (Turn Lanes)  
The right-of-way and/or utility process is underway.



Project Status

**KNOX - BLOUNT - SEVIER COUNTIES SR-71 US-441**

PIN: 124784.00

(CHAPMAN HWY), FROM NEAR BLOUNT AVENUE TO NEAR SR-338 (BOYDS CREEK HWY) IN SEYMOUR (IA)

Length - 10.3 (Intersection Improvements and Signals)

The engineering is underway.

**KNOX COUNTY SR-115 US-129**

PIN: 100241.02

FROM SOUTH OF TOPSIDE ROAD TO NORTH OF MALONEY ROAD (IA)

Length - 2.2 (Widen)

A contract for construction is scheduled to be let in the 1st Quarter Calendar Year 2019.

**KNOX COUNTY SR-115 US-129**

PIN: 100241.03

FROM WOODSON DRIVE TO CHEROKEE TRAIL INTERCHANGE (IA)

Length - 1.6 (Widen)

The right-of-way and/or utility process is underway.

**KNOX COUNTY SR-131**

PIN: 125570.00

(LOVELL ROAD) AT PARKSIDE DRIVE IN KNOXVILLE

Length - 0.0 (Safety)

The engineering is underway.

**KNOX COUNTY SR-131**

PIN: 119390.00

INTERSECTION AT HARRELL ROAD/CARPENTER ROAD (RSAR)

Length - 0.0 (Intersection Improvements and Signals)

The engineering is underway.

**KNOX COUNTY SR-131**

PIN: 124455.00

(EAST EMORY ROAD), FROM NEAR SR-33 TO NEAR SR-331 (IA)

Length - 4.9 (Reconstruction)

The engineering is underway.

**KNOX COUNTY SR-131**

PIN: 119046.00

INTERSECTIONS AT FAIRVIEW ROAD AND THOMPSON SCHOOL ROAD

Length - 0.3 (Intersection Improvements and Signals)

A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2018.



Project Status

**KNOX COUNTY SR-162**

PIN: 123073.00

(PELLISSIPPI PKWY) INTERCHANGE AT SR-62 (OAK RIDGE HWY) IN SOLWAY (IA)  
Length - 0.5 (Intersection Improvements)  
The engineering is scheduled to begin in the 1st Quarter Calendar Year 2019.

**KNOX COUNTY SR-162**

PIN: 119719.00

INTERCHANGE AT HARDIN VALLEY RD.( LM 2.35 TO LM 2.95)  
Length - 0.6 (Miscellaneous Safety Improvements)  
The right-of-way and/or utility process is underway.

**KNOX COUNTY SR-169**

PIN: 126896.00

NORTHWEST OF CEDAR BLUFF ROAD TO OLD CEDAR BLUFF ROAD  
Length - 0.2 (Bicycles and Pedestrian Facility)  
The engineering is underway.

**KNOX COUNTY SR-332**

PIN: 107777.00

(CONCORD ROAD), TURKEY CREEK TO NORTHSORE DRIVE  
Length - 0.9 (Widen)  
A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2018.

**KNOX COUNTY**

PIN: 120056.00

CEDAR BLUFF ROAD FROM EXECUTIVE PARK DRIVE TO NORTH PETERS ROAD  
Length - 0.4 (Intersection Improvements and Signals)  
A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2018.

**KNOX COUNTY SR-131**

PIN: 119053.00

AT GIBBS HIGH SCHOOL, LM 25.50 TO LM 25.60  
Length - 0.1 (Turn Lanes)  
The right-of-way and/or utility process is being performed by the local agency.

**KNOX COUNTY**

PIN: 101008.00

PLEASANT RIDGE ROAD, FROM KNOXVILLE CITY LIMITS TO THE MERCHANT  
DRIVE/WILKERSON ROAD INTERSECTION IN KNOXVILLE  
Length - 1.6 (Reconstruction)  
The right-of-way and/or utility process is being performed by the local agency.



**Project Status**

**KNOX COUNTY SR-9 US-25W**

**(US-25W/70, ASHEVILLE HWY), BRIDGE OVER SR-34 (ANDREW JOHNSON HWY), LM 13.39 (BRIDGE REPAIR)**

CONTRACT NO.: CNS265  
LET TO CONTRACT: 8/17/2018  
CONTRACTOR: MID-STATE CONSTRUCTION COMPANY, INC.  
BID PRICE : \$1,499,873.11  
EST. COMPLETION DATE: APRIL, 2019

**KNOX COUNTY SR-162**

**FROM SR-62 TO NEAR CENTERPOINT BOULEVARD (RESURFACE & SAFETY) LENGTH - 3.500**

CONTRACT NO.: CNS105  
LET TO CONTRACT: 5/11/2018  
CONTRACTOR: APAC-ATLANTIC, INC.  
BID PRICE : \$1,742,562.88  
EST. COMPLETION DATE: NOVEMBER, 2018

**KNOX COUNTY SR-162**

**FROM NEAR CENTERPOINT BOULEVARD TO I-140 (RESURFACE & SAFETY) LENGTH - 2.390**

CONTRACT NO.: CNS105  
LET TO CONTRACT: 5/11/2018  
CONTRACTOR: APAC-ATLANTIC, INC.  
BID PRICE : \$1,627,871.61  
EST. COMPLETION DATE: NOVEMBER, 2018

**KNOX COUNTY SR-331**

**FROM NEAR PLEASANT GROVE ROAD TO SR-61 (RESURFACE & SAFETY) LENGTH - 5.260**

CONTRACT NO.: CNS107  
LET TO CONTRACT: 5/11/2018  
CONTRACTOR: APAC-ATLANTIC, INC.  
BID PRICE : \$685,066.60  
EST. COMPLETION DATE: OCTOBER, 2018



**Project Status**

**KNOX COUNTY SR-1 US-11W  
FROM NEAR MINE ROAD TO GRAINGER COUNTY LINE (RESURF, SAFETY & BR REPAIR)  
LENGTH - 3.200**

CONTRACT NO.: CNS107  
LET TO CONTRACT: 5/11/2018  
CONTRACTOR: APAC-ATLANTIC, INC.  
BID PRICE : \$1,276,419.55  
EST. COMPLETION DATE: OCTOBER, 2018

**KNOX COUNTY SR-131  
FROM NEAR HARDIN VALLEY DRIVE TO NEAR SR-9 (RESURFACE & SAFETY) LENGTH - 6.680**

CONTRACT NO.: CNS135  
LET TO CONTRACT: 5/11/2018  
CONTRACTOR: APAC-ATLANTIC, INC.  
BID PRICE : \$746,719.85  
EST. COMPLETION DATE: OCTOBER, 2018

**KNOX COUNTY SR-1  
M18LTHQ\_C47SR\_TUNLCLN KNOX-HENLEY ST TUNNEL AND SMARTFIX I-40 RAMP - CLEANING  
(FY18) (MAINTENANCE)**

CONTRACT NO.: CNS197  
LET TO CONTRACT: 5/11/2018  
CONTRACTOR: DIAMOND SPECIALIZED, INC.  
BID PRICE : \$113,999.00  
EST. COMPLETION DATE: JUNE, 2019

**KNOX COUNTY I-75  
INTERCHANGE AT CALLAHAN DRIVE (SOUTHBOUND RAMP) (TURN LANES WITH SIGNAL)**

CONTRACT NO.: CNS913  
LET TO CONTRACT: 2/9/2018  
CONTRACTOR: POTTER SOUTH EAST LLC  
BID PRICE : \$1,422,919.65  
EST. COMPLETION DATE: OCTOBER, 2018

**KNOX COUNTY SR-1 US-70  
KINGSTON PIKE SIDEWALK IN FARRAGUT (BICYCLES AND PEDESTRIAN FACILITY)**

CONTRACT NO.: CNR298  
LET TO CONTRACT: 12/8/2017  
CONTRACTOR: WHALEY & SONS, INC.  
BID PRICE : \$1,512,455.47  
EST. COMPLETION DATE: OCTOBER, 2018



**Project Status**

**KNOX COUNTY SR-162  
BRIDGES OVER BEAVER CREEK, LM 1.20 (BRIDGE REPAIR)**

CONTRACT NO.: CNR339  
LET TO CONTRACT: 12/8/2017  
CONTRACTOR: MID-STATE CONSTRUCTION COMPANY, INC.  
BID PRICE : \$989,074.93  
EST. COMPLETION DATE: OCTOBER, 2018

**KNOX COUNTY  
KNOXVILLE ITS SYSTEM MAINTENANCE (INTELLIGENT TRANSPORTATION SYSTEM)**

CONTRACT NO.: CNR281  
LET TO CONTRACT: 10/6/2017  
CONTRACTOR: STANSELL ELECTRIC COMPANY, INC.  
BID PRICE : \$7,698,000.00  
EST. COMPLETION DATE: DECEMBER, 2020

**KNOX COUNTY  
SEVEN ISLANDS PEDESTRIAN BRIDGE (BICYCLES AND PEDESTRIAN FACILITY)**

CONTRACT NO.: CNR226  
LET TO CONTRACT: 8/18/2017  
CONTRACTOR: KAY & KAY CONTRACTING, LLC  
BID PRICE : \$4,489,866.41  
EST. COMPLETION DATE: DECEMBER, 2018

**KNOX COUNTY SR-62  
WESTERN AVENUE, FROM TEXAS AVENUE TO MAJOR AVENUE IN KNOXVILLE  
(RECONSTRUCTION) LENGTH - 0.800**

CONTRACT NO.: CNQ297  
LET TO CONTRACT: 10/7/2016  
CONTRACTOR: JONES BROS., INC.  
BID PRICE : \$38,449,919.62  
EST. COMPLETION DATE: JUNE, 2020

**KNOX COUNTY SR-131  
BRIDGE OVER KERNS BRANCH, LM 23.86 IN HARBISON CROSSROADS (BRIDGE REPLACEMENT)**

CONTRACT NO.: CNQ310  
LET TO CONTRACT: 10/7/2016  
CONTRACTOR: J & M GRADING DIVISION LLC  
BID PRICE : \$2,917,277.65  
EST. COMPLETION DATE: OCTOBER, 2018



**Project Status**

**LOUDON - KNOX COUNTIES SR-1 US-70  
(KINGSTON PIKE); INTERSECTION AT SR-2(LEE HIGHWAY) - DIXIE LEE JUNCTION  
(INTERSECTION IMPROVEMENTS AND SIGNALS) LENGTH - 0.327**

CONTRACT NO.: CNQ313  
LET TO CONTRACT: 10/7/2016  
CONTRACTOR: WHALEY & SONS, INC.  
BID PRICE : \$3,496,631.16  
EST. COMPLETION DATE: NOVEMBER, 2018

**KNOX COUNTY SR-115 US-129  
FROM NORTH OF MALONEY ROAD TO WOODSON DRIVE (WIDEN) LENGTH - 1.400**

CONTRACT NO.: CNQ029  
LET TO CONTRACT: 2/12/2016  
CONTRACTOR: CHARLES BLALOCK & SONS, INC.  
BID PRICE : \$70,944,183.28  
EST. COMPLETION DATE: NOVEMBER, 2019

**KNOX COUNTY I-640  
INTERCHANGE AT NORTH BROADWAY (PHASE II) IN KNOXVILLE (MODIFY INTERCHANGE)  
LENGTH - 1.093**

CONTRACT NO.: CNQ030  
LET TO CONTRACT: 2/12/2016  
CONTRACTOR: CHARLES BLALOCK & SONS, INC.  
BID PRICE : \$22,217,026.43  
EST. COMPLETION DATE: MAY, 2019

**KNOX COUNTY SR-62  
FROM WEST OF SCHAAD ROAD TO COPPER KETTLE ROAD NEAR I-75 (RECONSTRUCTION)  
LENGTH - 3.900**

CONTRACT NO.: CNJ363  
LET TO CONTRACT: 12/10/2010  
CONTRACTOR: APAC-ATLANTIC, INC.  
BID PRICE : \$31,422,740.72  
EST. COMPLETION DATE: OCTOBER, 2018





**Project Status**

**LOUDON COUNTY SR-2 US-11**

PIN: 125200.00

FROM SOUTH OF LOUDON MIDDLE SCHOOL TO NORTH OF CARTER STREET.

Length - 0.5 (Widen)

The engineering is underway.

**LOUDON - BLOUNT COUNTIES SR-73 US-321**

PIN: 120536.00

FROM NEAR JACKSON BEND ROAD IN LOUDON COUNTY TO WEST OF BALDWIN ROAD IN BLOUNT COUNTY

Length - 9.1 (Miscellaneous Safety Improvements)

A contract for construction is scheduled to be let in the 4th Quarter Calendar Year 2018.

**LOUDON COUNTY**

PIN: 120048.00

KINGSTON STREET, INTERSECTION AT TOWN CREEK ROAD (RSAR)

Length - 0.0 (Miscellaneous Safety Improvements)

The engineering is underway.

**LOUDON COUNTY I-75**

PIN: 125455.00

INTERCHANGE AT SR-73 (US-321), EXIT 81

Length - 0.0 (Interchange Lighting)

The engineering is scheduled to begin in the 4th Quarter Calendar Year 2018.



Project Status

**LOUDON COUNTY SR-444  
FROM SR-72 TO SR-73 (RESURFACE & SAFETY) LENGTH - 11.020**

CONTRACT NO.: CNS208  
LET TO CONTRACT: 5/11/2018  
CONTRACTOR: APAC-ATLANTIC, INC.  
BID PRICE : \$2,560,891.15  
EST. COMPLETION DATE: NOVEMBER, 2018

**LOUDON COUNTY SR-323  
FROM NEAR DRY BRANCH ROAD TO US-11/SR-2 (RESURFACE & SAFETY) LENGTH - 2.140**

CONTRACT NO.: CNS065  
LET TO CONTRACT: 2/9/2018  
CONTRACTOR: HUDSON CONSTRUCTION COMPANY  
BID PRICE : \$147,132.60  
EST. COMPLETION DATE: OCTOBER, 2018

**LOUDON COUNTY SR-73 US-321  
FROM SIMPSON ROAD EAST TO NORTH OF SR-2(US-11) IN LENOIR CITY (WIDEN) LENGTH - 1.281**

CONTRACT NO.: CNR295  
LET TO CONTRACT: 10/6/2017  
CONTRACTOR: J & M GRADING DIVISION LLC  
BID PRICE : \$6,941,516.95  
EST. COMPLETION DATE: JUNE, 2019

**LOUDON COUNTY SR-73 US-321  
INTERSECTION AT SR-2(US-11) IN LENOIR CITY (INTERSECTION IMPROVEMENTS) LENGTH - 0.130**

CONTRACT NO.: CNR295  
LET TO CONTRACT: 10/6/2017  
CONTRACTOR: J & M GRADING DIVISION LLC  
BID PRICE : \$5,809,759.10  
EST. COMPLETION DATE: JUNE, 2019



**Project Status**

**LOUDON - KNOX COUNTIES SR-1 US-70  
(KINGSTON PIKE); INTERSECTION AT SR-2(LEE HIGHWAY) - DIXIE LEE JUNCTION  
(INTERSECTION IMPROVEMENTS AND SIGNALS) LENGTH - 0.327**

CONTRACT NO.: CNQ313  
LET TO CONTRACT: 10/7/2016  
CONTRACTOR: WHALEY & SONS, INC.  
BID PRICE : \$3,496,631.16  
EST. COMPLETION DATE: NOVEMBER, 2018

**LOUDON COUNTY SR-73 US-321  
FROM SR-2(US-11) TO EAST OF LITTLE TENNESSEE RIVER (FT LOUDOUN/TELLICO CANAL)  
(RECONSTRUCTION) LENGTH - 1.710**

CONTRACT NO.: CNL139  
LET TO CONTRACT: 6/15/2012  
CONTRACTOR: CHARLES BLALOCK & SONS, INC.  
BID PRICE : \$69,361,720.70  
EST. COMPLETION DATE: OCTOBER, 2018



Project Status

**KNOX - SEVIER COUNTY SR-71 US-441**

PIN: 115662.00

(CHAPMAN HIGHWAY), FROM EVANS ROAD TO BURNETT LANE  
Length - 0.9 (Turn Lanes)

A contract for construction is scheduled to be let in the 1st Quarter Calendar Year 2019.

**KNOX - BLOUNT - SEVIER COUNTY SR-71 US-441**

PIN: 124784.00

(CHAPMAN HWY), FROM NEAR BLOUNT AVENUE TO NEAR SR-338 (BOYDS CREEK HWY) IN SEYMOUR (IA)

Length - 10.3 (Intersection Improvements and Signals)

The engineering is underway.

**SEVIER - JEFFERSON COUNTIES SR-35 US-411**

PIN: 101401.00

FROM SIMS ROAD IN SEVIER COUNTY TO GRAPEVINE HOLLOW ROAD IN JEFFERSON COUNTY

Length - 6.2 (Right-of-Way)

The right-of-way and/or utility process is underway.

**SEVIER - JEFFERSON COUNTIES SR-35 US-411**

PIN: 101401.01

(NEWPORT HWY.) FROM NEAR SIMS ROAD IN SEVIER COUNTY TO NEAR SR-92 (DICKEY ROAD) IN JEFFERSON COUNTY (IA)

Length - 4.5 (Construction-New)

The right-of-way and/or utility process is underway on the section from Sims Road to Grapevine Hollow Road.

**SEVIER COUNTY SR-71 US-321**

PIN: 124563.00

(PARKWAY) BRIDGE OVER WEST FORK LITTLE PIGEON RIVER, LM 21.04 IN SEVIERVILLE (IA)

Length - 0.0 (Bridge Replacement)

The engineering is underway.

**SEVIER COUNTY SR-73 US-321**

PIN: 100989.00

BUCKHORN ROAD TO SR-416 (PHASE 2)(EPD) (IA)

Length - 1.4 (Widen)

The engineering is underway.

**SEVIER COUNTY SR-449EXT**

PIN: 124788.00

(VETERANS BLVD), FROM SR-35 TO ROBERT HENDERSON ROAD (IA)

Length - 0.4 (Widen)

The planning report is complete.



**Project Status**

**SEVIER COUNTY**

PIN: 124789.00

JAKE THOMAS CONNECTOR, FROM SR-71 / 73 (US-321 / 441) TO SR-449 (IA)

Length - 2.0 (Construction-New)

Locals are performing the engineering.



**Project Status**

**SEVIER COUNTY SR-338  
(BOYDS CREEK HWY), INTERSECTION AT PITNER ROAD, LM 0.95 (INTERSECTION  
IMPROVEMENTS AND SIGNALS) LENGTH - 0.174**

CONTRACT NO.: CNS200  
LET TO CONTRACT: 6/22/2018  
CONTRACTOR: CHARLES BLALOCK & SONS, INC.  
BID PRICE : \$1,335,169.71  
EST. COMPLETION DATE: MAY, 2019

**SEVIER COUNTY SR-339  
FROM JONES COVE ROAD TO WILHITE ROAD (PHASE 2) (MISCELLANEOUS SAFETY  
IMPROVEMENTS) LENGTH - 5.740**

CONTRACT NO.: CNS231  
LET TO CONTRACT: 6/22/2018  
CONTRACTOR: CHARLES BLALOCK & SONS, INC.  
BID PRICE : \$1,089,669.71  
EST. COMPLETION DATE: OCTOBER, 2018

**SEVIER COUNTY SR-71 US-321  
FROM NEAR SR-73 TO NEAR PARK LANE NORTH (RESURFACE & SAFETY) LENGTH - 0.800**

CONTRACT NO.: CNS149  
LET TO CONTRACT: 5/11/2018  
CONTRACTOR: CHARLES BLALOCK & SONS, INC.  
BID PRICE : \$419,456.62  
EST. COMPLETION DATE: NOVEMBER, 2018

**SEVIER COUNTY SR-71 US-321  
FROM NORTH OF CANEY CREEK ROAD TO NEAR BRIDGE OVER WEST PRONG OF LITTLE  
PIGEON RIVER (RESURFACE & SAFETY) LENGTH - 3.570**

CONTRACT NO.: CNS149  
LET TO CONTRACT: 5/11/2018  
CONTRACTOR: CHARLES BLALOCK & SONS, INC.  
BID PRICE : \$3,132,093.08  
EST. COMPLETION DATE: NOVEMBER, 2018



**Project Status**

**SEVIER COUNTY LIC**

**WINFIELD DUNN PARKWAY/SNYDER ROAD, FROM NORTH OF LENZ DRIVE TO NEAR HARDIN ROAD IN SEVIERVILLE (REALIGNMENT) LENGTH - 0.400**

CONTRACT NO.: CNS013  
LET TO CONTRACT: 3/23/2018  
CONTRACTOR: TWIN K CONSTRUCTION, INC.  
BID PRICE : \$2,534,000.00  
EST. COMPLETION DATE: NOVEMBER, 2018

**SEVIER COUNTY SR-71 US-441**

**SR-35/338(US-411) TO MACON LANE (RECONSTRUCTION) LENGTH - 1.180**

CONTRACT NO.: CNR259  
LET TO CONTRACT: 10/6/2017  
CONTRACTOR: CHARLES BLALOCK & SONS, INC.  
BID PRICE : \$12,889,769.71  
EST. COMPLETION DATE: MAY, 2020